

Home Inspection Report



Sample

Prepared for: Commercial Sample

Prepared by: Habitec Inspections, LLC
PO Box 413
Brentwood, Tennessee 37024

CONFIDENTIAL

Habitec Inspections, LLC

Commercial Sample 2019.inspx
Report copywrite 2006-2017, Habitec Building and Home Inspections LLC

Page 1 of 41

Definitions

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable	Acceptable means the item is operational without obvious signs of defect. Additionally, as a service to the Client, the Inspector may provide informational comments. These comments will appear in black print.
Functional	Functional, as intended, at the time of Inspection. However, the Inspector may make recommendations for improvement or maintenance. These recommendations will appear in green print.
Marginal	Item is not fully functional and requires repair or servicing. Text will appear in blue print.
Defective	Item needs immediate repair or replacement. It is unable to perform its intended function. Text will appear in red print.
Not Present	Item not present or not observed.
Not Inspected	Item was unable to be inspected for safety reasons or due to lack of utility support (electricity, fuel, or water), inaccessible, disconnected at the time of inspection, or because it is beyond the scope of the Inspection.

General Information

Property Information

City State Tennessee Zip

Client Information

Inspection Company

Inspector Name Robert A. Dirienzo
Company Name Habitec Inspections, LLC
Address PO Box 413
City Brentwood State Tennessee Zip 37024
Phone (615) 428-8783 Fax (866) 290-7405
E-Mail rob@habitecinspections.com

Conditions

Others Present Buyer, Buyer's Agent Property Occupied Vacant
Start Time 09:00 End Time 15:00
Weather Sunny Soil Conditions Frozen
Temperature 25F
Building Type Commercial with Warehouse Garage None
Estimated Age 1996 Entrance Faces North
Space Below Grade Slab
Additions/Modifications None
Electric On Yes
Gas/Oil On Yes
Water On Yes

Lots and Grounds

PERIODIC MAINTENANCE: Maintain proper grade so surface water flows away from the foundation of the building. Refill areas that may have settled around foundation walls. Keep any surface and subsurface drains free of debris. Prevent earth to wood contact of siding, trim or structural members unless the wood is properly treated. Monitor retaining walls for deterioration or movement. Repair any loose or uneven sections of parking lots, driveways, sidewalks, and steps that may become unsafe. Keep all vegetation at least 18 inches away from the building.

- 1. Acceptable
- 2. Functional

Structure Shape and Estimated Dimensions: 12,000 Square Feet nominal Rectangular Building
Parking Lot Surface: Asphalt - **HABITEC recommends repairing cracks to prevent water intrusion.**



- 3. Acceptable

Curb and Gutters: Concrete



- 4. Acceptable

Driveway: Asphalt, Stone



- 5. Acceptable

Grading: Moderate slope



- 6. Acceptable
- 7. Acceptable
- 8. Acceptable

Swale: Adequate slope and depth for drainage
Exterior Surface Drain: Surface drain
Service Caps: PVC

Exterior Surface and Components

PERIODIC MAINTENANCE: Caulk or seal any cracks or holes that would allow any penetration into wall covering or trim. Maintain paint or sealant on wood surface, replace missing mortar in brick and stone, seal cracks in stucco, and repair siding to protect structure from outside elements. Keep all vegetation at least 18 inches away from building structure.

DISCLAIMER: It is beyond the scope of this Inspection to verify the integrity of multi-pane window thermal seals. If the integrity is obviously breached, a note will be made on the report.


1st Floor Exterior Surface. Exterior Surface

1. Acceptable Type: Stone Siding



1st Floor Exterior Surface. Exterior Surface

2. Acceptable Type: Metal



3. Acceptable Trim: Metal

4. Acceptable Fascia: Metal

5. Acceptable Entry Doors: Framed Glass, Metal

6. Acceptable Deadbolt Locks: Mechanical

7. Acceptable Windows: Aluminum Fixed Pane

8. Acceptable Exterior Lighting: Surface Mount

9. Acceptable Cable TV Junction Boxes: Composite

10. Acceptable Gas Meter: Exterior Surface Mount - Note that this meter is for 2#s Gas Pressure. Any gas based systems should be confirmed for this system.



11. Acceptable Main Gas Valve: Located at Gas Meter

Roof

PERIODIC MAINTENANCE: Have roofs inspected annually for signs of deterioration, loose or missing shingles and any surface irregularities. Check flashing at vents, skylights, chimney chases, and where roof surfaces meet side-walls. Clean leaves and debris from roof surfaces, especially roof valleys and gutters. Make sure gutters and downspouts are free flowing and that water is carried away from the foundation of the building. HABITEC will provide an estimate of the roof age, if possible. However, the seller, owner or occupant will have the best information regarding the age and history of the roof. Therefore, it is recommended that you ask the appropriate individual about the age and history of the roof. The estimate of age provided by HABITEC is only an approximation. For more specific information, you may want to request a copy of the installation permit. A permit will reveal the exact age of the roof and any warranty or guarantee that might be applicable. Additionally, you may wish to include comprehensive roof coverage in you building insurance policy, or obtain a roof certification from an established and licensed roof company.

Main Structure Roof Surface

1. Method of Inspection: Ladder at Eaves, Ground Level
2. Acceptable Unable to Inspect: 30%
3. Acceptable Material: Metal



4. Type: Gable
5. Approximate Age: 1996
6. Is the felt exposed? No
7. Evidence of previous standing water? No
8. Is the felt exposed? No
9. Are there blisters present? No
10. Evidence of previous standing water? No
11. Acceptable Flashing: Metal
12. Acceptable Plumbing Vents: PVC - Plumbing vents often contain a rubber-like neoprene component that closes around the vent pipe. Have this component evaluated each year for integrity. These neoprene components usually last only 7-8 years before needing repair. If you see one that is cracked or torn, act quickly to get it repaired. Failure to do so may result in a roof leak.
13. Acceptable Fuel Burning Vents: Metal
14. Acceptable Electrical Mast: Surface mount
15. Acceptable Gutters: Metal
16. Acceptable Splash Blocks: Concrete
17. Acceptable Downspouts: Metal

Employee Lounge/Kitchen

1st Floor Kitchen


1. Acceptable Dishwasher: Built-In



2. Acceptable Air Gap: Composite High Loop



3. Acceptable Refrigerator: Freezer/Refrigerator-Stainless Steel - Outlets for refrigerators are usually not Inspected due to limited access. Outlets that service the refrigerator should NOT be GFCI type or part of a GFCI circuit. This recommendation is due to the potential damage to the refrigerator contents from a nuisance trip of the GFCI device.



4. Acceptable Sink: Stainless Steel

5. Acceptable Faucets/Fixtures: Single Handle

6. Acceptable Plumbing/Trap: Copper Plumbing, Composite Connectors, PVC Trap

7. Acceptable Counter Tops: Laminate



8. Acceptable Cabinets: Wood

9. Acceptable Ceiling: Painted Drywall

Employee Lounge/Kitchen (Continued)

- 10. Acceptable Ceiling Height (Estimated): 8 Feet
- 11. Acceptable Walls: Painted Drywall
- 12. Acceptable Floor: Vinyl floor covering
- 13. Acceptable Doors: Wood Interior Door
- 14. Acceptable Electrical: 120 VAC outlets and lighting circuits, 120 VAC GFCI
- 15. Acceptable HVAC Source: HVAC System Register -


Living/Office Space

2nd Floor Storage Living Space

- 1. Acceptable Ceiling: Exposed framing
- 2. Acceptable Ceiling Height (Estimated): Less Than 7FT
- 3. Acceptable Walls: Exposed framing
- 4. Marginal Floor: Wood - **There is an active water penetration near the hot water heater at the point where a PVC pipe exits the wall.**




- 5. Acceptable Stairs and Railing: Wood Railing



- 6. Acceptable Electrical: 120 VAC outlets and lighting circuits
- 7. Not Present Emergency Lighting: Not Observed

Main Hall Living Space

- 8. Acceptable Ceiling: Painted Drywall



Living/Office Space (Continued)

9. Acceptable Ceiling Height (Estimated): 8 Feet
10. Acceptable Walls: Painted Drywall
11. Acceptable Floor: Carpet
12. Acceptable Doors: Wood Interior Door, Wood Exterior Door



13. Acceptable Electrical: 120 VAC outlets and lighting circuits
14. Acceptable Emergency Lighting: Operational



15. Acceptable HVAC Source: Forced-air System Register (s)
16. Not Present Smoke Detector: None Observed -

Office (s) Living Space

17. Functional Ceiling: Painted Drywall - Moisture Penetration noted in most of the offices. The office with a ceiling fan has a prior moisture penetration around the HVAC vent which was also observed in the closet.



18. Acceptable CeilingHeight (Estimated): 8
19. Acceptable Ceiling Fan: Fan Only
20. Acceptable Walls: Painted Drywall
21. Acceptable Floor: Carpet
22. Acceptable Doors: Wood Interior Door

Living/Office Space (Continued)

23. Functional Windows: Aluminum Fixed Pane - All Office exterior windows have active condensation. Window frame is measuring for active moisture penetration.



24. Functional Electrical: 120 VAC outlets and lighting circuits - Copier room office has an inoperable light. Note missing junction box ex-conference room.



25. Acceptable Emergency Lighting: Operational
26. Functional HVAC Source: Forced-air System Register (s) - Most offices and break area have active microbial growth.
Conference Room has active microbial growth.
Accounting has heavy microbial growth.



27. Not Present Smoke Detector: None Observed - At least one fully operational smoke detector is recommended in the hallway(s) accessing the offices, one on each floor of the building, one at the top of the 2nd Floor stairs, and one in an attached warehouse, as applicable.

Shop

Machine Shop Work Area

1. Functional Ceiling: Exposed framing - **Photo 2 Note Patch Repair. Photo 3 is a exterior view of the roof in this area.**



2. Acceptable Ceiling Height (Estimated): 20 Feet

3. Acceptable Walls: Exposed framing, Block Foundation, Wood



4. Acceptable Floor: Poured Concrete



5. Functional Doors: Exterior Composite, Overhead Door - **Overhead door track guide is missing.**



6. Acceptable Electrical: 120 VAC outlets and lighting circuits

7. Not Present Emergency Lighting: None Observed

Shop (Continued)

8. Acceptable HVAC Source: Forced-air System Register (s)



9. Not Present Smoke Detector: None Observed

10. Acceptable Fire Extinguisher: Indicating Full Charge



11. Not Present Fire Suppression Sprinkler System: None Observed

12. Not Present Hose Bibs: None Observed

Shop


Warehouse Work Area

1. Functional Ceiling: Exposed framing - **Note moisture penetration in Photo 2. Photo 3 is the back outside wall of the warehouse.**



2. Acceptable Ceiling Height (Estimated): 20 Feet

3. Functional Walls: Metal - **Wall penetration to be removed and sealed.**



Shop (Continued)

4. Functional Floor: Poured Concrete - Jib crane is being removed and the bolts are to be ground down and poly sealed to prevent a tripping hazard.
Photo 2. Well access is going to be removed.



5. Functional Doors: Overhead Insulated Aluminum - Southeast Door is damaged. Several of the doors have damaged seals which may allow pest intrusion.



6. Acceptable Electrical: 120-208-240 VAC outlets and lighting circuits
7. Not Inspected Emergency Lighting: Not Inspected - Note Cardboard Cover



8. Functional HVAC Source: Forced-air System Register (s), Gas powered Industrial Heater - Note power vent.
Recommend you inquire as to why this unit was installed.



9. Not Present Smoke Detector: None Observed
10. Acceptable Fire Extinguisher: Indicating Fully Charged
11. Not Present Fire Suppression Sprinkler System: Not Observed

Shop (Continued)

12. Acceptable Hose Bibs: Rotary



Bathroom

PERIODIC MAINTENANCE: Caulk, grout or seal missing grout or cracks at tub surrounding, shower stalls, shower pans, sink areas and around faucets and controls where subject to water penetrations. Repair or replace loose or damaged tile. Check regularly under sinks for leaks and condition of plumbing. Make sure window or vent fan is working properly to prevent moisture build-up in the bathroom. Test GFCI outlets monthly. Make sure toilets are secure to the floor, flush properly and water in the tank does not run continually.

Women Half Bathroom

- 1. Acceptable Ceiling: Painted Drywall
- 2. Acceptable Walls: Painted Drywall
- 3. Acceptable Floor: Vinyl floor covering
- 4. Acceptable Doors: Wood Interior Door
- 5. Acceptable Counter/Cabinet: Composite and wood



- 6. Acceptable Sink/Basin: Molded single bowl, No Overflow Protection
- 7. Functional Faucets/Fixtures: Dual Handle - Sink has no stop



- 8. Acceptable Plumbing/Traps: Copper Plumbing, PVC Drain, Composite Connectors

Bathroom (Continued)

9. Marginal

Toilets: White Porcelain, Two Piece, Gravity Flow - Toilet is testing for an active leak.



10. Marginal

Electrical: 120 VAC outlets and lighting circuits - The outlet at the sink did not trip when interrogated with a GFCI outlet tester. HABITEC recommends a GFCI protected circuit or outlet be installed.




11. Not Present

HVAC Source: None Observed

12. Functional

Ventilation: Electric ventilation fan - Unit is very dirty.



Men Half Bathroom

13. Functional

Ceiling: Painted Drywall - Ceiling is showing signs of moisture penetration.



Bathroom (Continued)

14. Acceptable Walls: Painted Drywall, Block Foundation



15. Acceptable Floor: Vinyl floor covering

16. Acceptable Doors: Wood Interior Door

17. Acceptable Counter/Cabinet: Composite and wood



18. Acceptable Sink/Basin: Molded single bowl, No Overflow Protection

19. Acceptable Faucets/Fixtures: Dual Handle with no Stop

20. Acceptable Plumbing/Traps: Copper, Composite, PVC

21. Marginal Toilets: White Porcelain, Two Piece, Gravity Flow - Toilet is testing for an active leak.



22. Marginal Electrical: 120 VAC outlets and lighting circuits - The outlet did not trip when tested. GFCI Outlets are recommended for bathrooms.

23. Acceptable Ventilation: Electric ventilation fan -

Kitchen Bathroom

24. Acceptable Ceiling: Painted Drywall

25. Acceptable Walls: Painted Drywall

26. Acceptable Floor: Vinyl floor covering

27. Acceptable Doors: Wood Interior Door

Bathroom (Continued)

28. Acceptable Sink/Basin: Molded single bowl, With Overflow Protection



29. Acceptable Faucets/Fixtures: Dual Handle

30. Acceptable Plumbing/Traps: Copper Plumbing, PVC Drain, Composite Connectors

31. Marginal Toilets: White Porcelain, Two Piece, Gravity Flow - Toilet is testing for an active leak.



32. Acceptable Electrical: 120 VAC outlets and lighting circuits, 120 VAC GFCI

33. Functional Ventilation: Electric ventilation fan - Unit needs cleaning.



Air Conditioning

PERIODIC MAINTENANCE: All air conditioning units should be checked and serviced by a qualified technician before the start of each cooling season. Condenser coils outside should be cleaned annually. Verify condensate drains are not blocked and that line set insulation is in tack. HABITEC Inspectors do not nor should the Client or owner operate the air conditioning unit if the outside air temperature is less than 65 degrees.

Exterior, Split System AC System

Air Conditioning (Continued)

1. Manufacturer: Rheem



2. Area Served: Office Approximate Age: 2011
3. Type: Split System Capacity: 2.5 Ton
4. Is the capacity adequate? Yes It takes approximately 1 ton of A/C to accommodate 400 to 700 sqft of living space, depending on the type of ceiling height in the structure. The higher the ceiling, the more A/C you will need per square foot.
5. Fuel Type: 240 VAC Temperature Differential: Greater Than 10 Degrees
6. Not Inspected A/C System Operation: Not inspected
7. Acceptable Exterior Unit: Pad mounted
8. Acceptable A/C Unit Clearance: Adequate
9. Acceptable Visible Coil: Copper core with aluminum fins
10. Acceptable Refrigerant Lines: Suction Line and Liquid Line
11. Acceptable Exposed Ductwork: Insulated flex
12. Acceptable Condensate Removal: PVC
13. Acceptable Electrical Disconnect: Fused



- 14. Acceptable Thermostat: Individual -**

Exterior, Split System AC System

15. Manufacturer: Rheem



- 16. Area Served: Office Approximate Age: 2013**

Air Conditioning (Continued)

- 17. Type: Split System Capacity: 2 Ton
- 18. Is the capacity adequate? Yes It takes approximately 1 ton of A/C to accommodate 400 to 700 sqft of living space, depending on the type of ceiling height in the structure. The higher the ceiling, the more A/C you will need per square foot.
- 19. Fuel Type: 240 VAC Temperature Differential: Greater Than 10 Degrees
- 20. Not Inspected A/C System Operation: Not inspected - To avoid possible compressor damage due to outside temperature below 60 degrees, the unit was not tested.
- 21. Acceptable Exterior Unit: Pad mounted
- 22. Acceptable A/C Unit Clearance: Adequate
- 23. Acceptable Visible Coil: Copper core with aluminum fins
- 24. Acceptable Refrigerant Lines: Suction Line and Liquid Line
- 25. Acceptable Exposed Ductwork: Insulated flex
- 26. Acceptable Condensate Removal: PVC
- 27. Acceptable Electrical Disconnect: Fused
- 28. Acceptable Thermostat: Individual -

Exterior, Split System AC System

- 29. Manufacturer: Ruud



- 30. Area Served: Office Approximate Age: 2015
- 31. Type: Split System Capacity: 4 Ton
- 32. Is the capacity adequate? Yes It takes approximately 1 ton of A/C to accommodate 400 to 700 sqft of living space, depending on the type of ceiling height in the structure. The higher the ceiling, the more A/C you will need per square foot.
- 33. Fuel Type: 240 VAC Temperature Differential: Greater Than 10 Degrees
- 34. Not Inspected A/C System Operation: Not inspected - To avoid possible compressor damage due to outside temperature below 60 degrees, the unit was not tested.
- 35. Acceptable Exterior Unit: Pad mounted
- 36. Acceptable A/C Unit Clearance: Adequate
- 37. Acceptable Visible Coil: Copper core with aluminum fins
- 38. Acceptable Refrigerant Lines: Suction Line and Liquid Line
- 39. Acceptable Exposed Ductwork: Insulated flex
- 40. Acceptable Condensate Removal: PVC

Air Conditioning (Continued)

41. Acceptable Electrical Disconnect: Breaker Disconnect



42. Acceptable Thermostat: Individual Exterior, Split System AC System

43. Manufacturer: Rheem



44. Area Served: Offices Approximate Age: 2014

45. Type: Split System Capacity: 2.5 Ton

46. Is the capacity adequate? Yes It takes approximately 1 ton of A/C to accommodate 400 to 700 sqft of living space, depending on the type of ceiling height in the structure. The higher the ceiling, the more A/C you will need per square foot.

47. Fuel Type: 240 VAC Temperature Differential: Greater Than 10 Degrees

48. Not Inspected A/C System Operation: Not inspected - To avoid possible compressor damage due to outside temperature below 60 degrees, the unit was not tested.

49. Acceptable Exterior Unit: Pad mounted

50. Acceptable A/C Unit Clearance: Adequate

51. Acceptable Visible Coil: Copper core with aluminum fins

52. Acceptable Refrigerant Lines: Suction Line and Liquid Line

53. Acceptable Exposed Ductwork: Insulated flex

54. Acceptable Condensate Removal: PVC


55. Acceptable Electrical Disconnect: Fused

56. Acceptable Thermostat: Individual -

Outside Package Unit Furnace and, Exterior Package Unit Air Conditioning and Gas Heat AC System

Air Conditioning (Continued)

57. Manufacturer: Ruud



58. Area Served: Shop Approximate Age: 2014

59. Type: Package Unit-Note Gas Shut-Off Capacity: 3 Ton

60. Is the capacity adequate? Yes It takes approximately 1 ton of A/C to accommodate 400 to 700 sqft of living space, depending on the type of ceiling height in the structure. The higher the ceiling, the more A/C you will need per square foot.

61. Not Inspected A/C System Operation: Not inspected - To avoid possible compressor damage due to outside temperature below 60 degrees, the unit was not tested.

62. Fuel Type: 240 VAC Temperature Differential: Greater Than 10 Degrees

63. Acceptable Heating System Operation: Adequate

64. Fuel Type: Natural gas

65. Acceptable Exterior Unit: Pad mounted



66. Acceptable A/C Unit Clearance: Adequate

67. Acceptable Exposed Ductwork: Metal ducts with corrugated cold air return

68. Acceptable Condensate Removal: PVC

69. Acceptable Gas Safety Shutoff: Accessible With Handle



70. Acceptable Distribution: Insulflex duct

71. Acceptable Circulator/Filter: Blower, Disposable Filter

Air Conditioning (Continued)

72. Acceptable Electrical Disconnect: Fused



73. Acceptable Thermostat: Individual

Heating System

PERIODIC MAINTENANCE: Heating units should be inspected and serviced before the start of each heating season. Condensate pumps should be cleaned and operation verified as well. Filters should be cleaned or changed every one to two months, as necessary. Humidifiers should be cleaned and serviced at least once a year. Report any unusual noise, flame patterns exiting the furnace, or excessive blower engagement to a qualified technician. All buildings should have carbon monoxide detectors installed and tested regularly.

#1 Heating System

1. Area Served: Rear Offices Approximate Age: 2011
2. Functional Heating System Operation: Inadequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
3. Manufacturer: Rheem



4. Type: Forced air, Heat Pump Capacity: 54,000 BTU
5. Fuel Type: Electric
6. Not Inspected Heat Exchanger: Unable to Observe - Inspection of the heat exchanger requires dismantling the furnace. Dismantling equipment is beyond the scope of this Inspection. You may wish to contact a qualified heating specialist for further evaluation.
7. Unable to Inspect: 75% - A Building Inspection does not involve dismantling equipment. During a Building Inspection, combustion chambers can only be observed from the access panel side of the unit. Complete evaluation of the combustion chamber and heat exchanger must be done by a HVAC technician.
8. Acceptable Emergency Drip Pan: Metal, Float Switch
9. Acceptable Clearances: Adequate

Heating System (Continued)

10. Acceptable Electrical Disconnect: Fused



11. Acceptable Circulator/Filter: Blower, Disposable Filter

12. Acceptable Distribution: Insulflex duct

13. Acceptable Thermostat: Individual

#2 Heating System

14. Area Served: East Approximate Age: 2013

15. Functional Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.

16. Manufacturer: Rheem



17. Type: Forced air, Heat Pump Capacity: 40,000 BTUHR

18. Fuel Type: Electric

19. Not Inspected Heat Exchanger: Unable to Observe - Inspection of the heat exchanger requires dismantling the furnace. Dismantling equipment is beyond the scope of this Inspection. You may wish to contact a qualified heating specialist for further evaluation.

20. Unable to Inspect: 75% - A Building Inspection does not involve dismantling equipment. During a Building Inspection, combustion chambers can only be observed from the access panel side of the unit. Complete evaluation of the combustion chamber and heat exchanger must be done by a HVAC technician.

21. Acceptable Emergency Drip Pan: Metal, Float Switch-No Drain



22. Acceptable Clearances: Adequate

Heating System (Continued)

23. Acceptable Electrical Disconnect: Fused



24. Acceptable Circulator/Filter: Blower, Disposable Filter

25. Acceptable Distribution: Insulflex duct

26. Acceptable Thermostat: Individual

Shop Heating System

27. Area Served: Computer Area Approximate Age: Unable to determine

28. Functional Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.

29. Manufacturer: Mitsubishi



30. Type: Forced air, Heat Pump Capacity: 30,000 BTU

31. Functional Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.

32. Fuel Type: Electric

33. Not Inspected Heat Exchanger: Unable to Observe - Inspection of the heat exchanger requires dismantling the furnace. Dismantling equipment is beyond the scope of this Inspection. You may wish to contact a qualified heating specialist for further evaluation.

34. Unable to Inspect: 75% - A Building Inspection does not involve dismantling equipment. During a Building Inspection, combustion chambers can only be observed from the access panel side of the unit. Complete evaluation of the combustion chamber and heat exchanger must be done by a HVAC technician.

Heating System (Continued)

35. Not Present Emergency Drip Pan: None Observed



36. Acceptable Clearances: Adequate
37. Acceptable Electrical Disconnect: Breaker Disconnect
38. Acceptable Circulator/Filter: Blower, Disposable Filter
39. Acceptable Distribution: Insulflex duct
40. Acceptable Thermostat: Individual

Front Offices Heating System

41. Functional Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.

42. Manufacturer: Rheem



43. Type: Forced air Capacity: 91,000 BTUHR
44. Area Served: Front Office Approximate Age: 2015
45. Fuel Type: Natural gas



46. Acceptable Heat Exchanger: 4 Burner
47. Unable to Inspect: 40%
48. Acceptable Distribution: Insulflex duct
49. Acceptable Circulator: Gravity

Heating System (Continued)

50. Acceptable Draft Control: Automatic
51. Marginal Flue Pipe: Double wall - Class B piping requires a 1" clearance from all combustibles. This is a fire hazard.
The arrow identifies the location of an active water leak.



2nd Floor Heating System

52. Functional Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
53. Manufacturer: Rheem

54. Type: Forced air, Heat Pump Capacity:
55. Area Served: East Offices Approximate Age: 2015
56. Fuel Type: Electric
57. Not Inspected Heat Exchanger: Unable to Observe - Unable to Observe – Inspection of the heat exchanger requires dismantling the furnace or specialized equipment. Dismantling equipment is beyond the scope of this Inspection. You may wish to contact a qualified heating specialist for further evaluation.
58. Acceptable Distribution: Insulflex duct
59. Acceptable Circulator: Gravity

Electrical

PERIODIC MAINTENANCE: Ground Fault Circuit Interrupters (GFCIs) are recommended on all outdoor outlets and on interior outlets in wet areas such as bathrooms, kitchens and laundry rooms. Manually test each GFCI outlet monthly. If the test fails, have the GFCI replaced. Do not use extension cords or lamp cords as permanent installation. Electrical repairs should only be attempted by licensed and qualified personnel.

DISCLAIMER: Unable to observe ground connection inside electrical meter box. Recommend utility verify this connection.

1. Service Size Amps: 600 (3-200AMP Main Panels) Volts: 600 Volts

2. Acceptable Service: Single Phase

3. Acceptable 120 VAC Branch Circuits: Copper

4. Acceptable 240 VAC Branch Circuits: Copper

5. Acceptable Aluminum Wiring: 240 Volt Circuits



6. Acceptable Conductor Type: Non-metallic sheathed cable

7. Acceptable Grounding Electrode System: Rod-in-Ground, Plumbing - HABITEC recommends a Grounding Electrode System that includes rod-in-ground, metal building frame, plumbing and gas line grounding, as applicable.

[Unable to observe ground connection inside electrical meter box. Recommend utility verify this connection.]

8. Marginal Smoke Detectors: Operational at the time of inspection. **It is recommended that you confirm the current building codes in your area as there were no smoke detectors observed and one heat detector observed in the office building.**

9. Not Present Heat Detector:

Main Service Panel #1 Electric Panel

10. Acceptable Manufacturer: Eaton

11. Maximum Capacity: 200 AMPS

12. Acceptable Main Breaker Size: 200 AMPS



13. Acceptable Breakers: Copper and Aluminum (CuAl)

Electrical (Continued)

- 14. Not Present Fuses: None Observed
- 15. Not Present Panel/Device Labeling: Not Observed
- 16. Acceptable Conductor Sizing: Appropriate for Circuit Breakers
- 17. Acceptable Panel Bonding: Bonded - Panel bonding is imperative to insure protection should the panel become active with current.
- 18. Acceptable Panel Access Clearance: Unrestricted - Panel access clearance of 30 inches X 3 feet is recommended for reasonable access by service technicians.

Main Service Panel #2 Electric Panel


- 19. Acceptable Manufacturer: Eaton



- 20. Maximum Capacity: 200 AMPS
- 21. Acceptable Main Breaker Size: 200 AMPS
- 22. Acceptable Breakers: Copper and Aluminum (CuAl)
- 23. Not Present Fuses: None Observed
- 24. Acceptable Panel/Device Labeling: Adequate
- 25. Acceptable Conductor Sizing: Appropriate for Circuit Breakers
- 26. Acceptable Panel Bonding: Bonded - Panel bonding is imperative to insure protection should the panel become active with current.
- 27. Acceptable Panel Access Clearance: Unrestricted - Panel access clearance of 30 inches X 3 feet is recommended for reasonable access by service technicians.

Sub-Panel #1-East Electric Panel


- 28. Acceptable Manufacturer: Eaton



- 29. Maximum Capacity: 200 AMPS
- 30. Not Present Main Breaker Size: None Observed - Subpanels do not have a main breaker. This panel is protected by a 200 amp Main Breaker at the exterior panel.

Electrical (Continued)


31. Acceptable Breakers: Copper and Aluminum (CuAl)



32. Not Present Fuses: None Observed

33. Acceptable Panel/Device Labeling: Adequate

34. Acceptable Conductor Sizing: Appropriate for Circuit Breakers



35. Not Present AFCI Breaker: None Observed - AFCI circuit breakers are devices used to protect against arc faults that may cause a fire or injury.

36. Not Present GFCI Breaker: None Observed - GFCI outlets or circuits are recommended for all exterior outlets and outlets in the kitchen, bathroom, garage and laundry room.

37. Acceptable Panel Bonding: Bonded - Panel bonding is imperative to insure protection should the panel become active with current.



38. Acceptable Panel Access Clearance: Unrestricted - Panel access clearance of 30 inches X 3 feet is required for reasonable access by service technicians.

Electrical (Continued)

Sub-Panel #2 Electric Panel

39. Functional Manufacturer: Eaton - **Panel is missing four screws.**



40. Maximum Capacity: 150 AMPS

41. Not Inspected Main Breaker Size: None Observed - Sub panels do not have a main breaker. The sub-panel is protected by a 200 AMP breaker at the Main Panel


42. Acceptable Breakers: Copper and Aluminum (CuAl)



43. Not Present Fuses: None Observed

44. Not Present Panel/Device Labeling: Not Observed

45. Acceptable Conductor Sizing: Appropriate for Circuit Breakers



46. Not Present AFCI Breaker: None Observed - AFCI circuit breakers are devices used to protect against arc faults that may cause a fire or injury.

47. Not Present GFCI Breaker: None Observed - GFCI outlets or circuits are recommended for all exterior outlets and outlets in the kitchen, bathroom, garage and laundry room.

48. Acceptable Panel Bonding: Bonded - Panel bonding is imperative to insure protection should the panel become active with current.

49. Acceptable Panel Access Clearance: Unrestricted - Panel access clearance of 30 inches X 3 feet is recommended for reasonable access by service technicians.

Warehouse Electric Panel

Electrical (Continued)

50. Functional Manufacturer: Eaton - **Mounting screw missing.**



51. Maximum Capacity: 200 AMPS

52. Not Present Main Breaker Size: No single main breaker exists, Split bus design

53. Acceptable Breakers: Copper and Aluminum




54. Not Present Fuses: None Observed

55. Not Present AFCI: Not Observed

56. Not Present GFCI: Not Observed

57. Is the panel bonded? Yes



Welding Room Electric Panel

58. Acceptable Manufacturer: Square D



59. Maximum Capacity: 200 Amps

60. Acceptable Main Breaker Size: 125 AMPS

61. Acceptable Breakers: Copper

Electrical (Continued)

62. Not Present Fuses: None Observed

63. Is the panel bonded? Yes



Office Electric Panel

64. Acceptable Manufacturer: Eaton



65. Maximum Capacity: 200 AMPS

66. Acceptable Main Breaker Size: No single main breaker exists, Split bus design

67. Acceptable Breakers: Copper and Aluminum



68. Not Present Fuses: None Observed

69. Not Present AFCI: Not Observed


70. Not Present GFCI: Not Observed

71. Is the panel bonded? Yes

Office Closet Electric Panel

Electrical (Continued)

72. Acceptable Manufacturer: Eaton



73. Maximum Capacity: 200 AMPS

74. Acceptable Main Breaker Size: No single main breaker exists, Split bus design

75. Acceptable Breakers: Copper and Aluminum

76. Not Present Fuses: None Observed

77. Not Present AFCI: Not Observed

78. Not Present GFCI: Not Observed

79. Is the panel bonded? Yes

Main Service Panel Electric Panel

80. Acceptable Manufacturer: Cutler-Hammer



81. Maximum Capacity: 200 AMPS

82. Acceptable Main Breaker Size: 200 AMPS

83. Acceptable Breakers: Copper and Aluminum

84. Not Present Fuses: None Observed

85. Not Present AFCI: Not Observed

86. Not Present GFCI: Not Observed

87. Is the panel bonded? Yes

Plumbing

PERIODIC MAINTENANCE: Water pressure is a critical indication of the condition of your plumbing system. Check the water pressure periodically to verify that it is in the range of 40 to 80 psi. Low water pressure can be an indication of incorrect sizing of piping, mineral build-up or corrosion. High water pressure can lead to damaged plumbing devices. Water supply lines in unheated areas should be insulated. Know where your water system shut-off valve is located so you can reach it in a timely manner, if need be. If water is supplied by a private well, it should be analyzed annually for bacteria and other contamination. Water heaters have a life expectancy of 12-15 years. They should be inspected annually to verify a normal heat source and condition of the TPR valve. Any leaks should be reported to a certified plumber. Home water heater capacities - 40 gals. - 2 people; 50 gals. - 2-3 people; 60-70 gals. - 4 people, 75 gals. - more than 4 people, or unusual circumstances

1. Water Source City How Verified Owner
2. Sewage Disposal City How Verified Owner
3. Acceptable Service Line: Copper
4. Not Present Main Water Shutoff: None Observed
5. Not Present Pressure Regulator: Not Observed
6. Acceptable Water Pressure: 70 PSIG - Normal water pressure is between 40 and 80 psi. If greater than 80 psi, damage may occur to plumbing fixtures.



7. Acceptable Water Lines: Copper
8. Not Present Water Pipe Grounding: Not Observed
9. Acceptable Drain Pipes: PVC
10. Acceptable Service Caps: PVC
11. Acceptable Vent Pipes: PVC
12. Acceptable Gas Service Lines: Cast iron
13. Not Present Gas Pipe Grounding: Not Observed
14. Not Present Fire Suppression Sprinkler System: None Observed -

2nd Floor Water Heater

15. Manufacturer: State



16. Type: Electric Capacity: 50 Gallons
17. Approximate Age: 2011 Area Served: Break Room/Bathroom
18. Acceptable Water Heater Operation: Adequate
19. Acceptable Water Heater Mount: Floor Mount

Plumbing (Continued)

- 20. Acceptable Access Clearance: Adequate - Water heater access clearance of 30 inches deep by 36 inches wide is recommended.
- 21. Acceptable Electrical Disconnect: Breaker in Electrical Panel
- 22. Acceptable TPRV and Drain Tube: Copper
- 23. Acceptable Emergency Drip Pan: Metal, No drain pipe observed -

Structure

PERIODIC MAINTENANCE: Some wood constructed floor systems may have squeaks and all floor systems may have some unevenness due to age or construction. Large depressions or ridges, excessive settling or sagging, and changes in condition of floor structure should be investigated. Annually walk around the outside of the structure to check for small cracks in the foundation. Large cracks usually start out as small cracks. If a crack has uneven edges, have the foundation evaluated by a structural engineer. Walls should be flat and even. Stand back from the building and look at the roof. It should not have any sags

- 1. Acceptable Structure Type: Wood frame, Masonry, Metal frame
- 2. Acceptable Foundation: Poured Concrete Slab on Grade
- 3. Acceptable Cone of Compression: Not Violated
- 4. Not Present Differential Movement: No movement or displacement noted
- 5. Acceptable Beams: Steel I-Beam
- 6. Acceptable Bearing Walls: Formed Concrete
- 7. Acceptable Joists/Trusses: Engineered I-Beam
- 8. Acceptable Sill Plate to Foundation Connection: Bolts
- 9. Acceptable Piers/Posts: Poured piers and metal posts
- 10. Acceptable Floor/Slab: Poured slab

Functional Summary

Lots and Grounds

1. Parking Lot Surface: Asphalt - **HABITEC recommends repairing cracks to prevent water intrusion.**



Living/Office Space

2. Office (s) Living Space Ceiling: Painted Drywall - **Moisture Penetration noted in most of the offices. The office with a ceiling fan has a prior moisture penetration around the HVAC vent which was also observed in the closet.**



3. Office (s) Living Space Windows: Aluminum Fixed Pane - **All Office exterior windows have active condensation. Window frame is measuring for active moisture penetration.**



4. Office (s) Living Space Electrical: 120 VAC outlets and lighting circuits - **Copier room office has an inoperable light.**
Note missing junction box ex-conference room.



Functional Summary (Continued)

5. Office (s) Living Space HVAC Source: Forced-air System Register (s) - **Most offices and break area have active microbial growth.**
Conference Room has active microbial growth.
Accounting has heavy microbial growth.



Shop

6. Machine Shop Work Area Ceiling: Exposed framing - **Photo 2 Note Patch Repair. Photo 3 is a exterior view of the roof in this area.**



7. Machine Shop Work Area Doors: Exterior Composite, Overhead Door - **Overhead door track guide is missing.**



8. Warehouse Work Area Ceiling: Exposed framing - **Note moisture penetration in Photo 2. Photo 3 is the back outside wall of the warehouse.**

Shop (Continued)

Ceiling: (continued)



9. Warehouse Work Area Walls: Metal - Wall penetration to be removed and sealed.



10. Warehouse Work Area Floor: Poured Concrete - Jib crane is being removed and the bolts are to be ground down and poly sealed to prevent a tripping hazard.

Photo 2. Well access is going to be removed.



11. Warehouse Work Area Doors: Overhead Insulated Aluminum - Southeast Door is damaged. Several of the doors have damaged seals which may allow pest intrusion.



12. Warehouse Work Area HVAC Source: Forced-air System Register (s), Gas powered Industrial Heater - Note power vent. Recommend you inquire as to why this unit was installed.

Shop (Continued)

HVAC Source: (continued)




Bathroom

13. Women Half Bathroom Faucets/Fixtures: Dual Handle - Sink has no stop



14. Women Half Bathroom Ventilation: Electric ventilation fan - Unit is very dirty.



15. Men Half Bathroom Ceiling: Painted Drywall - Ceiling is showing signs of moisture penetration.



16. Kitchen Bathroom Ventilation: Electric ventilation fan - Unit needs cleaning.

Bathroom (Continued)

Ventilation: (continued)



Heating System

17. #1 Heating System Heating System Operation: Inadequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
18. #2 Heating System Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
19. Shop Heating System Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
20. Shop Heating System Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
21. Front Offices Heating System Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.
22. 2nd Floor Heating System Heating System Operation: Adequate - Humidity in the area where this unit was operating was measure at a level conducive to microbial growth. Recommend service by a qualified HVAC technician.

Electrical

23. Sub-Panel #2 Electric Panel Manufacturer: Eaton - Panel is missing four screws.



24. Warehouse Electric Panel Manufacturer: Eaton - Mounting screw missing.

Electrical (Continued)

Manufacturer: (continued)



Marginal Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Living/Office Space

1. 2nd Floor Storage Living Space Floor: Wood - **There is an active water penetration near the hot water heater at the point where a PVC pipe exits the wall.**



Bathroom

2. Women Half Bathroom Toilets: White Porcelain, Two Piece, Gravity Flow - **Toilet is testing for an active leak.**



3. Women Half Bathroom Electrical: 120 VAC outlets and lighting circuits - **The outlet at the sink did not trip when interrogated with a GFCI outlet tester. HABITEC recommends a GFCI protected circuit or outlet be installed.**



4. Men Half Bathroom Toilets: White Porcelain, Two Piece, Gravity Flow - **Toilet is testing for an active leak.**



Marginal Summary (Continued)

5. Men Half Bathroom Electrical: 120 VAC outlets and lighting circuits - The outlet did not trip when tested. GFCI Outlets are recommended for bathrooms.
6. Kitchen Bathroom Toilets: White Porcelain, Two Piece, Gravity Flow - Toilet is testing for an active leak.



Heating System

7. Front Offices Heating System Flue Pipe: Double wall - Class B piping requires a 1" clearance from all combustibles. This is a fire hazard.
The arrow identifies the location of an active water leak.



Electrical

8. Smoke Detectors: Operational at the time of inspection. It is recommended that you confirm the current building codes in your area as there were no smoke detectors observed and one heat detector observed in the office building.